




South Staples Street Morgan Avenue to IH 37 Bond Issue 2012




Council Presentation January 22, 2013



Project Scope









Project Schedule



| 2013 | 2014 | 2015 | 2016 | |
|--|--|--|--|--|
| Jan Feb Mar Apr May June July Aug Sept Oct Nov Dec | Jan Feb Mar Apr May June July Aug Sept Oct Nov Dec | Jan Feb Mar Apr May June July Aug Sept Oct Nov Dec | Jan Feb Mar Apr May June July Aug Sept | |
| Design | Bid & Award | Construction | | |

Project Estimate: 1350 Calendar Days ≈ 45 Months

Projected Schedule reflects City Council award in January 2013 with anticipated construction completion in September 2016.





Project Cost



| FUNDS AVAILABLE: | |
|---|-----------------|
| Street | \$ 5,300,000.00 |
| Water CIP | 689,000.00 |
| Wastewater CIP | 582,500.00 |
| Storm Water CIP | 2,702,500.00 |
| Gas CIP | 63,000.00 |
| MIS CIP | 63,000.00 |
| TOTAL | \$9,400,000.00 |
| FUNDS REQUIRED: | |
| Construction | \$6,409,000.91 |
| Contingencies (10%) | 640,909.09 |
| Consultant Fees: | |
| Consultant Design (Naismith Engineering Inc.) | 837,162.50 |
| Geotechnical Study and Testing | \$188,000.00 |
| Reimbursements: | 1,175,000.00 |
| TOTAL | 9,250,162.50 |
| BALANCE | \$149,837.50 |
| | |

