

Engineering Services - Quarterly Update



Type A Board Presentation December 08, 2025





Marina - Piers ABCD&L Replacement & Dredging

- ➤ **Project scope:** Replacement of existing Piers A, B, C, D, & L and dredging around the piers to upgrade the existing infrastructure that has exceeded its expected life.
- Current Project Status: Under Construction
- Construction Contract: Approved by City Council on June 27, 2023, with Callan Marine Ltd., of Galveston, Texas for a total contract value of \$19,385,864.00
- Current Budget: \$22.5M Total (\$17.4M Type A, \$5.1M FY '23 Marina Capital Fund)
- **Estimated Project Completion:** February 2026







Marina - Peoples Boardwalk

- Project scope: This project will design and construct Peoples Street Boardwalk and associated finger piers.
- Current Project Status: Under Construction
- ➤ Construction Contract:
 Approved by City Council on July 27, 2024, with SR Trident, Inc., of Gregory, Texas., for a total contract value of \$5,999,753.60
- Current Budget: \$9.5million (Type A)
- Estimated Project Completion: March 2026








Arena HVAC Improvements

- Project Scope: The urgent mechanical rehabilitation includes replacing two 1000-ton chillers, two 1000ton cooling towers, two boiler flues, building energy management system, two exterior louvers, and HVAC controls for a functional system.
- Current Project Status: In construction
- Construction Contract: Construction contract was awarded to Central Air and Heating Service of Harlingen, TX in an amount of \$4,024,972.80. A change Order in an amount of \$693,371 will be presented to Council on December 09 to replace the existing dehumidifiers
- > Current Budget: \$9.4 million
- **Estimated Completion Date:** April 2026







Current Projects: Marina- Coopers Boat Facility

Project scope: This project will design and construct a new Boater's Facility with additional restrooms/showers, increasing the number of washers and dryers, and modernizing the public restrooms

Current Project Status: Richter Architects was selected to design the project. Project design is complete. The bids for the project opened on October 10, 2025. Currently the bids are being evaluated. The construction contract will be presented to Council for consideration on

January 13, 2026.

Current Budget: \$ 5,450,000

Estimated Project Construction

Start: February 2026







Current Projects: Marina-Boat Haul-Out Facility

- Project scope: This project will design and construct a new Haul out facility with a marina office and a retail facility
- Current Project Status: Turner Ramirez is the design architect. Project design is complete and currently advertising for bids. The bids will be opened on January 28, 2026.
- > Current Budget: \$ 8,700,000
- Estimated Project Construction Start: April 2026







Marina Breakwater Study / McGee Beach Breakwater Renovations Phase 2

- Project scope: The breakwater was completed in 1926. It has lost freeboard due to settlement and sea level rise. The project will study required level of protection and provide conceptual designs and cost estimates for future capital projects.
- Current Project Status: HDR is the design engineer. 30% design submittal is due in January 2026.
- **Current Budget:** \$ 560,000
- **Estimated Project Construction Start:** TBD







Current Projects: Seawall Capital Repairs

- ▶ Project scope: This is programmed in the CIP as a recurring project. The last round of repairs was completed in 2022 and addressed issues with concrete distress for the entire length of the seawall. This project scope will consist of distress investigation and designing corrective actions.
- Current status: Design consultant has to be procured.
- Current Budget: \$5,300,000
- **Estimated Project Construction Start:** TBD









Arena Deferred Life Safety Improvements

- ➤ **Project scope:** This life-safety project includes ADA compliant handrails at water fountains, replacing corroded door hardware and damaged flooring, and improving stairs and doors to meet ADA requirements.
- Current Project Status: Hanson is the design engineer. The project is design complete. The project will be constructed through FMAC.
- Current Budget: \$1.4 million
- **Estimated Project Completion:** March 2026







Museum of Science & History HVAC Improvements

- Project scope: The project consists of the planning and design for the installation of standalone HVAC chiller equipment and systems at the Corpus Christi Museum of Science and History. The museum is currently tied to the ABC convention center central cooling plant.
- Current Project Status: Bath Group was selected for the design. Project is design complete. Project will be advertised for bids in Jan 2026
- > Current Budget: \$2,300,000 Total
- **Estimated Project Completion Start:** May 2026








Arena Rehabilitation and Improvements

- Project Scope: Multiple capital renovations, and rehabilitations including mechanical electrical, plumbing, fire protection, building controls, restrooms, audio-visual, network system, 2nd-story restrooms and suites.
- Current Project Status: Levy Dykema is the design consultant. The design is at 90%.
- Current Budget: \$2,733,500
- Estimated Project Completion: Fiscal Year 2026.







Art Museum HVAC System Improvements

- Project scope: The project consists of the installation of stand-alone HVAC chiller equipment at the SEA District Facility – Art Museum currently tied to the ABC convention center cooling plant.
- Current Project Status: Levy Dykema is the design consultant. The design is at 90% complete.
- > Current Budget: \$3,500,000 Total
- **Estimated Project Completion:** TBD







Arena Fire Alarm System Upgrade

- **Project scope:** Fire alarm upgrades to meet current code requirements.
- Current Project Status: Halff Associates is working on the preliminary assessment. Assessment to be completed by February 2026.
- > Current Budget: \$1,000,000 Total
- **Estimated Project Completion:** TBD







Arena Roof Replacement

- Project Scope: Replacing three roofing areas: the main flat roof above the arena, the lower north flat roof, and the high east flat roof, totaling approximately 87,100 square feet.
- Current Project Status: Levy Dykema is the design consultant. The contract is currently routing for signatures.
- Current Budget: \$4,500,000
- Estimated Project Completion: Fiscal Year 2026







Harbor Playhouse - Building and HVAC System Improvements

- ▶ Project scope: The project consists of the planning and design for the installation of standalone HVAC chiller equipment and systems at the Harbor Playhouse. The theatre is currently tied to the ABC convention center central cooling plant. The project also aims to make needed improvements to the exterior of the Harbor Playhouse.
- Current Project Status: Chuck Anastos is the design architect. 90% design submittal is due last week of December 2025.
- Current Budget: \$4.9 million (Funds from Type A&B)
- **Estimated Project Construction Start:** May 2026







Museum of Science & History - Improvements

- Project scope: The project aims to make needed exterior improvements to the Corpus Christi Museum of Science and History.
- Current Project Status: Turner Ramirez was selected, and the project is being scoped to prioritize improvements within available funds.
- > Current Budget: \$2.6 million
- Estimated Project Completion: TBD







Floodwall Upgrades at Science Museum

- ➤ Project scope: Construct new floodwall at Corpus Christi Museum of Science & History and bulkhead along south shoreline of the Corpus Christi Ship Channel from northern end of existing floodwall on Port of Corpus Christi Authority (PCCA) property.
- Current Project Status: Port is in the process of acquiring the Army Corp Building. Possible transferring the project to Port.
- Current Budget: \$ 14,000,000 (Funds from Type A&B)
- **Estimated Project Construction Start:** TBD





Questions

