

Attachment One
Restoration of SEA District Water Features
Contract Approved by City Council May 2019

Duration	Dates	Activity
NTP	6/4/2019	Preliminary Phase
6 Weeks	7/16/2019	Draft Engineering Letter Report
2 Weeks	7/30/2019	City Review
3 Weeks	8/20/2019	Final Engineering Letter Report
	8/27/2019	Begin Design Phase
6 Weeks	10/8/2019	Deliver 60%
2 Weeks	10/22/2019	City Review
3 Weeks	11/12/2019	Deliver 100%
2 Weeks	11/26/2019	City Review
2 Weeks	12/10/2019	Deliver Sealed Docs
2 Weeks	12/24/2019	Advertise for Bids
2 Weeks	1/7/2020	Pre-Bid Conference
3 Weeks	1/28/2020	Receive Bids
2 Months	3/28/2020	Contract Award
4 Weeks	4/25/2020	Begin Construction
6 Months	10/22/2020	Complete Construction