



August 28, 2020  
Horacio Oliveira  
415 People ST  
Corpus Christi, TX

This letter is to inform you on the status of the metal canopy manufacturing and installation for 415 People St, Corpus Christi, TX.

As we know, there has been a delay on the canopy as some of the components delivered were not the correct ones. The new material will arrive on Thursday September 3rd, 2020. We will then proceed to complete assembly and paint canopy with a black semi-gloss finish. This process should take about 3 business days. After this is completed, we will then proceed with installation which should take about 2 days on-site. We are planning on start installation by Tuesday September 8th, 2020. And should be completed by Wednesday September 9th, 2020.

We appreciate you patience on this matter and a looking forward to complete this project promptly.

Sincerely yours,

Jose A. Gonzalez