



Rapid Pavement Program

FY 2025 February Report

for period of time February 28 , 2025



Data Current as of
February 28, 2025

FY 2022 to 2024 Summary

Project Status	In House		Contractual*	
	Projects	Centerline Miles	Projects	Centerline Miles
In Progress	0	0.0	20	5.7
Complete	90	20.0	222	60.0
Total	90	20.0	242	65.6
Percentages of Program Complete	100%		91%	

FY 2025 Summary

Project Status	In House		Contractual*	
	Projects	Centerline Miles	Projects	Centerline Miles
In Progress	23	6.3	90	25.4
Complete	10	3.0	44	14.2
Total	33	9.3	134	39.6
Percentages of Program Complete	32%		36% †	

* Contractual Summary includes RSRP, SPMP and Concrete Programs

Table †

RSRP =	35%
SPMP =	40%
Concrete =	0%

FY 2022 to 2024 Rapid Pavement Program Remaining Projects

Contractual

	CD	STREET	FROM	TO	WORK PLANNED	Approach	STATUS	CONSTR. START	CONSTR. FINISH	CL MILES
1	2	Rossiter	San Antonio	Alameda S	Reconstruction	Legacy	In Progress	Jul. 2024	Apr. 2025	0.48
2	2	Topeka	Sinclair	Rossiter	Reconstruction	Legacy	In Progress	Mar. 2025	Jul. 2025	0.16
3	3	Green Point	Bear Lane	End	Reconstruction	Legacy	In Progress	Oct. 2024	Jun. 2025	0.09
4	3	Green Branch	Green Park	Dead End	Reconstruction	Legacy	In Progress	Feb. 2025	Jun. 2025	0.11
5	3	Green Trail	Green Park	Dead End	Reconstruction	Legacy	In Progress	Jan. 2025	May. 2025	0.10
6	3	Green Pass	Green Park	End	Reconstruction	Legacy	Complete	Jul. 2024	Feb. 2025	0.05
7	3	Green Gate	Bear Lane	Dead End	Reconstruction	Legacy	Complete	Jul. 2024	Feb. 2025	0.12
8	5	Willowick	Everhart	Willow Oak	Reconstruction	Legacy	Complete	Jul. 2024	Feb. 2025	0.36
9	2	Chenoweth	Lawnview	Santa Fe	Resurface	RPP	In Progress	May. 2025	Jun. 2025	0.13
10	2	Angel Ave	Alameda S	Austin	Resurface	RPP	In Progress	Jun. 2025	Aug. 2025	0.12
11	2	Breezeway	Austin	Santa Fe	Resurface	RPP	In Progress	Jun. 2025	Aug. 2025	0.21
12	2	Glazebrook	Reid	Santa Fe	Resurface	RPP	In Progress	Apr. 2025	May. 2025	0.49
13	2	Hewit Dr S	Hewit	Hewit	Resurface	RPP	In Progress	Mar. 2025	Mar. 2025	0.46
14	3	Crestmeadow	Crestwood	Crestforrest	Resurface	RPP	In Progress	May. 2025	Aug. 2025	0.22
15	3	Crestbend	Crestwood	Crestgrove	Resurface	RPP	In Progress	May. 2025	Aug. 2025	0.09
16	3	Crestford	Cresthill	Crestmeadow	Resurface	RPP	In Progress	May. 2025	Aug. 2025	0.27
17	3	Oakhurst	S Padre Island	Pavement Char	Preservation	RPP	In Progress	Oct. 2024	Sep. 2025	0.07
18	DT	Shoreline N	Belden	Turn Around	Preservation	RPP	In Progress	Feb. 2025	Mar. 2025	0.37
19	DT	Shoreline S	Turn Around	Power	Preservation	RPP	In Progress	Mar. 2025	Apr. 2025	0.29
20	2	Logan	Florida	Shely	Resurface	RPP	Complete	Jan. 2025	Jan. 2025	0.19
21	2	Shely	Devon	Naples	Resurface	RPP	Complete	Jan. 2025	Jan. 2025	0.42
22	3	Flynn Pkwy W	Dead End	Dead End	Resurface	RPP	In Progress	Jul. 2025	Aug. 2025	0.21
23	3	Schanen Blvd	Everhart Rd	Weber Rd	Resurface	RPP	In Progress	Jul. 2025	Aug. 2025	1.03
24	3	Williams	Staples	Airline Rd	Preservation	RPP	In Progress	Oct. 2024	Sep. 2025	0.63
25	4	Access 3A	St Bartholomew	Beach	Preservation	RPP	In Progress	Oct. 2024	Sep. 2025	0.13

Completed = green

FY 2025 Rapid Pavement Program

In House

	CD	STREET	FROM	TO	WORK PLANNED	STATUS	CONSTR. START	CONSTR. FINISH	CL MILES
1	1	Buford	Staples	Shoreline Blvd	Resurface	In Progress	Oct. 2024	Sep. 2025	0.23
2	1	Craig	Ocean Dr	Seventh	Resurface	In Progress	Oct. 2024	Sep. 2025	0.33
3	1	Seventh	Morgan	Hancock	Resurface	In Progress	Oct. 2024	Sep. 2025	0.28
4	1	Benys	Leopard	Skyline	Resurface	Complete	Dec. 2024	Jan. 2025	0.52
5	1	Hall	Benys	Padre Island Dr	Resurface	Complete	Dec. 2024	Jan. 2025	0.12
6	2	Carmel Pkwy N	Alameda S	Staples S	Resurface	In Progress	Oct. 2024	Sep. 2025	0.19
7	2	Carmel Pkwy S	Alameda S	Staples	Resurface	In Progress	Oct. 2024	Sep. 2025	0.16
8	4	Adel	Orms	Shepard	Resurface	In Progress	Oct. 2024	Sep. 2025	0.22
9	4	Belmeade	Gollihar	Airline S	Resurface	In Progress	Oct. 2024	Sep. 2025	0.29
10	4	Crescent	Mc Ardle	Belmeade	Resurface	In Progress	Oct. 2024	Sep. 2025	0.18
11	4	Crescent Cir	Crescent	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.12
12	4	Orms Dr	Hugo	Belmeade	Resurface	In Progress	Oct. 2024	Sep. 2025	0.25
13	4	Retta	Purdue	Glenoak	Resurface	In Progress	Oct. 2024	Sep. 2025	0.19
14	4	Rhonda	Spencer	Sean	Resurface	In Progress	Oct. 2024	Sep. 2025	0.11
15	4	Sean	Hardwick	Holly Rd	Resurface	In Progress	Oct. 2024	Sep. 2025	0.17
16	4	Shephard	Adel	Crescent	Resurface	In Progress	Oct. 2024	Sep. 2025	0.20
17	4	Spencer	Thames	Rhonda	Resurface	In Progress	Oct. 2024	Sep. 2025	0.20
18	4	Tara Dr	Theda	Holly Rd	Resurface	In Progress	Oct. 2024	Sep. 2025	0.11
19	4	Theda	Sean	Toben	Resurface	In Progress	Oct. 2024	Sep. 2025	0.10
20	4	Vivian	Spencer	Sean	Resurface	In Progress	Oct. 2024	Sep. 2025	0.22
21	4	Amber	Graham	Don Patricio	Resurface	Complete	Nov. 2024	Dec. 2024	0.17
22	4	Blossom	Amber	Waldron Rd	Resurface	Complete	Nov. 2024	Dec. 2024	0.22
23	4	Daly	Padre Island Dr	Mc Ardle	Resurface	Complete	Jan. 2025	Feb. 2025	0.12
24	4	Don Patricio	Dead End	Waldron Road	Resurface	Complete	Oct. 2024	Nov. 2024	0.09
25	4	Dove	Graham	Dead End	Resurface	Complete	Nov. 2024	Dec. 2024	0.22
26	4	Granada Dr	Leeward	Dead End	Resurface	Complete	Sep. 2024	Oct. 2024	0.15
27	4	June	Waldron Rd	Amber	Resurface	Complete	Nov. 2024	Dec. 2024	0.13
28	4	Toben	Holly Rd	Theda	Resurface	Complete	Feb. 2025	Feb. 2025	0.52
29	5	Charlero	Grenoble	Marans	Resurface	In Progress	Oct. 2024	Sep. 2025	0.28
30	5	Etienne	Grenoble	Oso Parkway	Resurface	In Progress	Oct. 2024	Sep. 2025	0.07
31	5	Fumay	Etienne	Cimarron	Resurface	In Progress	Oct. 2024	Sep. 2025	0.13
32	5	Grenoble	Strasbourg	Cimarron	Resurface	In Progress	Oct. 2024	Sep. 2025	0.17
33	5	Marans	Etienne	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.15

Completed = green

FY 2025 Rapid Pavement Program

Contractual

	CD	STREET	FROM	TO	WORK PLANNED	STATUS	CONSTR. START	CONSTR. FINISH	CL MILES
1	1	Baldwin	Leopard	Agnes	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	1.10
2	1	Up River St	Palm	Fairview	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.52
3	1	Bluebonnett	Driscoll Dr	Old Robstown Rd	Resurface	Complete	Dec. 2024	Jan. 2025	0.25
4	1	Canyon	Sierra	Dead End	Resurface	Complete	Oct. 2024	Oct. 2024	0.04
5	1	Ethel	Naylor S	Naylor N	Preservation	Complete	Jan. 2025	Jan. 2025	0.09
6	1	Evening Star	Morning Star	Rain Mist	Resurface	Complete	Nov. 2024	Dec. 2024	0.20
7	1	Greenwood	Port	Baldwin	Rehabilitation	Complete	Dec. 2024	Dec. 2024	0.19
8	1	Mars	Venus	Rain Tree	Resurface	Complete	Nov. 2024	Nov. 2024	0.40
9	1	Mercury	Sunshine	Mars Ave	Resurface	Complete	Oct. 2024	Oct. 2024	0.11
10	1	Mesa Dr	Nolford	Red Bluff	Resurface	Complete	Oct. 2024	Oct. 2024	0.21
11	1	Moon Light	Rand Morgan	IH 37	Resurface	Complete	Dec. 2024	Dec. 2024	0.22
12	1	Moonbeam	Venus	Rain Mist	Resurface	Complete	Nov. 2024	Nov. 2024	0.15
13	1	Moonglow	Rain Mist	Dead End	Resurface	Complete	Dec. 2024	Dec. 2024	0.06
14	1	Morning Star	Evening Star	North Star	Resurface	Complete	Nov. 2024	Nov. 2024	0.10
15	1	Naylor Cir N	Driscoll Dr	Old Robstown Rd	Resurface	Complete	Jan. 2025	Feb. 2025	0.41
16	1	Naylor Cir S	Naylor N	Naylor N	Resurface	Complete	Dec. 2024	Jan. 2025	0.28
17	1	North Star	Morning Star	Evening Star	Resurface	Complete	Nov. 2024	Nov. 2024	0.15
18	1	Orbit Ave	Sunshine	Mars Ave	Resurface	Complete	Oct. 2024	Oct. 2024	0.08
19	1	Palisade	Sierra	Western	Resurface	Complete	Oct. 2024	Oct. 2024	0.05
20	1	Port	Mary	Leopard	Rehabilitation	Complete	Dec. 2024	Jan. 2025	0.86
21	1	Rain Mist	Moonglow	Sunshine	Resurface	Complete	Dec. 2024	Dec. 2024	0.12
22	1	Rain Tree Ln	Moonglow	Mars Ave	Resurface	Complete	Nov. 2024	Nov. 2024	0.05
23	1	Sedwick Rd	Clarkwood	Southern Minera	Resurface	Complete	Jan. 2024	Apr. 2024	2.04
24	1	Sierra	Chamizal	Mesa	Resurface	Complete	Oct. 2024	Oct. 2024	0.35
25	1	Sierra Cir	Sierra	Dead End	Resurface	Complete	Oct. 2024	Oct. 2024	0.04
26	1	Sunray	IH 37	Dead End	Resurface	Complete	Dec. 2024	Dec. 2024	0.04
27	1	Sunshine	Rand Morgan	Dead End	Preservation	Complete	Nov. 2024	Dec. 2024	0.25
28	1	Venus	Sunshine	Mars Ave	Resurface	Complete	Oct. 2024	Nov. 2024	0.07
29	1	Western Cir	Western Dr	Dead End	Resurface	Complete	Oct. 2024	Oct. 2024	0.03
30	1	Western Dr	Leopard	Chamizal	Resurface	Complete	Oct. 2024	Oct. 2024	0.45
31	2	Autotown	Staples S	Burney	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.15
32	2	Baldwin	Ayers	Staples S	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.33
33	2	Chase Dr	Gollihar	Alameda S	Resurface	In Progress	Oct. 2024	Sep. 2025	0.49
34	2	Cottonwood	Dead End	Carroll Ln	Resurface	In Progress	Oct. 2024	Sep. 2025	0.10
35	2	Cypress	Hayward	Carroll Ln	Resurface	In Progress	Oct. 2024	Sep. 2025	0.15
36	2	Foley	Broughton	Kostoryz	Resurface	In Progress	Oct. 2024	Sep. 2025	0.28
37	2	Gollihar	Kostoryz	Ayers	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	1.00
38	2	Gollihar	Airline	Staples S	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	1.00
39	2	Hayward	Staples S	Cypress	Resurface	In Progress	Oct. 2024	Sep. 2025	0.23

Completed = green

FY 2025 Rapid Pavement Program

Contractual

	CD	STREET	FROM	TO	WORK PLANNED	STATUS	CONSTR. START	CONSTR. FINISH	CL MILES
40	2	Kent Cir	Ray	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.04
41	2	Miller Cir	Ray	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.03
42	2	Monette	Gollihar	Alameda S	Resurface	In Progress	Oct. 2024	Sep. 2025	0.50
43	2	Pecan St	Carroll Ln	Benton	Resurface	In Progress	Oct. 2024	Sep. 2025	0.20
44	2	Pennington	Alameda S	Gollihar	Resurface	In Progress	Oct. 2024	Sep. 2025	0.49
45	2	Ray	Hayward	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.44
46	2	Texan Trl	Staples	Santa Fe	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.80
47	2	Airline	Wilma	Ocean	Rehabilitation	Complete	Oct. 2024	Nov. 2024	0.04
48	2	Blevins	Staples S	Naples	Resurface	Complete	Jan. 2025	Feb. 2025	0.77
49	2	Greenwood	Baldwin	Lawton	Rehabilitation	Complete	Dec. 2024	Dec. 2024	0.86
50	2	Harrison	Reid Dr	Staples S	Resurface	Complete	Dec. 2024	Dec. 2024	0.36
51	2	Janssen	Everhart Rd	Holmes	Resurface	Complete	Nov. 2024	Nov. 2024	0.46
52	2	Kosar St	Staples S	Naples	Resurface	Complete	Dec. 2024	Jan. 2025	0.11
53	2	Prinston	Dead End	Mc Ardle	Resurface	Complete	Nov. 2024	Nov. 2024	0.25
54	2	Sorrell	Reid Dr	Staples S	Resurface	Complete	Dec. 2024	Dec. 2024	0.35
55	3	Abby Dr	Schanen	Galway	Resurface	In Progress	Oct. 2024	Sep. 2025	0.17
56	3	Baldwin	Agnes	Airport	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.29
57	3	Beardmore	Persimmons	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.09
58	3	Bevecrest	Ayers	Beardmore	Resurface	In Progress	Oct. 2024	Sep. 2025	0.28
59	3	Brandesky	Padre Island Dr	Mc Ardle	Resurface	In Progress	Oct. 2024	Sep. 2025	0.24
60	3	Cindia	Bevecrest	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.06
61	3	Cosner	Padre Island Dr	Mc Ardle	Resurface	In Progress	Oct. 2024	Sep. 2025	0.24
62	3	Crest Cliff	Cresthaven	Crestland	Resurface	In Progress	Oct. 2024	Sep. 2025	0.07
63	3	Crest Elm	Crestforest	Cresthaven	Resurface	In Progress	Oct. 2024	Sep. 2025	0.08
64	3	Crest Lake	Crestland	Cresthaven	Resurface	In Progress	Oct. 2024	Sep. 2025	0.08
65	3	Crestforest	Creatmeadow	Crest Elm	Resurface	In Progress	Oct. 2024	Sep. 2025	0.09
66	3	Crestgrove	Cresthill	Crestmeadow	Resurface	In Progress	Oct. 2024	Sep. 2025	0.27
67	3	Cresthaven	Crestmeadow	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.27
68	3	Crestland	Crest Cliff	Crest Lake	Preservation	In Progress	Oct. 2024	Sep. 2025	0.05
69	3	Crestoak	Cresthaven	Crestforest	Resurface	In Progress	Oct. 2024	Sep. 2025	0.08
70	3	Crestpark	Cresthill	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.06
71	3	Deer Creek	Persimmons	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.09
72	3	Flynn Pkwy E	Shea North	Holly Rd	Resurface	In Progress	Oct. 2024	Sep. 2025	0.22
73	3	Galway	Flynn Pkwy S	Limerick	Resurface	In Progress	Oct. 2024	Sep. 2025	0.33
74	3	Gollihar	Crosstown	Ayers	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.20
75	3	Green	Dead End	Hakel	Resurface	In Progress	Oct. 2024	Sep. 2025	0.03
76	3	Green Earth	Green Tree	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.09
77	3	Green Meadows	Green Tree	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.05
78	3	Green Oaks	Green Tree	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.07

Completed = green

FY 2025 Rapid Pavement Program

Contractual

	CD	STREET	FROM	TO	WORK PLANNED	STATUS	CONSTR. START	CONSTR. FINISH	CL MILES
79	3	Green Path	Green Tree	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.06
80	3	Green Tree	Navigation	Navigation	Resurface	In Progress	Oct. 2024	Sep. 2025	0.47
81	3	Green Willow	Green Tree	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.07
82	3	Hakel	Padre Island Dr	Mc Ardle	Resurface	In Progress	Oct. 2024	Sep. 2025	0.24
83	3	Kaycrest	Bevecrest	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.07
84	3	Killarmet	Galway	Shea Pkwy S	Resurface	In Progress	Oct. 2024	Sep. 2025	0.22
85	3	Kosarek	Padre Island Dr	Mc Ardle	Resurface	In Progress	Oct. 2024	Sep. 2025	0.23
86	3	La Crosse	Persimmons	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.09
87	3	Limerick	Galway	Shea Pkwy N	Resurface	In Progress	Oct. 2024	Sep. 2025	0.19
88	3	Mokry	Padre Island Dr	Mc Ardle	Resurface	In Progress	Oct. 2024	Sep. 2025	0.24
89	3	Pendleton	Persimmons	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.09
90	3	Persimmon	Choctaw	Bevecrest	Resurface	In Progress	Oct. 2024	Sep. 2025	0.38
91	3	Schanen Cir	Schanen Blvd	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.03
92	3	Sharolyn	Bevecrest	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.07
93	3	Shea Pkwy N	Everhart Rd	Flynn Pkwy	Resurface	In Progress	Oct. 2024	Sep. 2025	0.43
94	3	Wicklow	Schanen	Shea Pkwy N	Resurface	In Progress	Oct. 2024	Sep. 2025	0.10
95	3	Williston	Persimmons	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.09
96	3	Wooldridge	Staples	Dewberry	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.64
97	3	Green Valley	Green Tree	Dead End	Resurface	Complete	Feb. 2025	Feb. 2025	0.06
98	3	Green View	Green Tree	Dead End	Resurface	Complete	Feb. 2025	Feb. 2025	0.10
99	3	Greenwood	Lawton	Horne	Rehabilitation	Complete	Nov. 2024	Nov. 2024	0.39
100	3	Greenwood	Gollihar	West Point	Rehabilitation	Complete	Nov. 2024	Nov. 2024	0.19
101	3	Greenwood	Trojan	Holly Rd	Rehabilitation	Complete	Nov. 2024	Nov. 2024	0.93
102	3	Greenwood	Holly Rd	Saratoga	Rehabilitation	Complete	Oct. 2024	Nov. 2024	1.01
103	3	Greenwood	Holly Rd	Saratoga	Rehabilitation	Complete	Oct. 2024	Nov. 2024	1.01
104	3	West Point	Greenwood	Padre Island Dr	Rehabilitation	Complete	Dec. 2024	Jan. 2025	0.97
105	4	Gollihar	Airline	Belmeade	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.22
106	4	Waldron	Pavement Chang	Purdue	Resurface	In Progress	Oct. 2024	Sep. 2025	1.41
107	4	Yorktown	Oso Bridge	Waldron	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	2.26
108	5	Airline	Wooldridge	Holly Rd	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.57
109	5	Arapahoe	Sierra Blanca	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.11
110	5	Brockhampton	Stone Henge	Lipes	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.33
111	5	Buttermilk	Sierra Blanca	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.11
112	5	Copper Mountain	Sierra Blanca	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.11
113	5	Edinburg Cir	Glasgow Dr	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.08
114	5	Edinburg Dr	Glasgow Dr	Northgate	Resurface	In Progress	Oct. 2024	Sep. 2025	0.03
115	5	Grand Junction	Cedar Pass Dr	Wapentate Dr	Resurface	In Progress	Oct. 2024	Sep. 2025	0.36
116	5	Keystone Dr	Sierra Blanca	Willowick Dr	Resurface	In Progress	Oct. 2024	Sep. 2025	0.17
117	5	Lipes	Bronx	Staples S	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	1.40

Completed = green

FY 2025 Rapid Pavement Program

Contractual

	CD	STREET	FROM	TO	WORK PLANNED	STATUS	CONSTR. START	CONSTR. FINISH	CL MILES
118	5	Lipes	Bronx	Airline S	Rehabilitation	In Progress	Oct. 2024	Sep. 2025	0.47
119	5	Loveland Pass	Grand Junction	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.08
120	5	Monarch St	Wales Dr	Sunlight Dr	Preservation	In Progress	Oct. 2024	Sep. 2025	0.25
121	5	Powderhorn	Sierra Blanca	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.10
122	5	Robina	Acushnet	Saloumeh	Resurface	In Progress	Oct. 2024	Sep. 2025	0.06
123	5	Saloumeh Way	Acushnet	Robina	Resurface	In Progress	Oct. 2024	Sep. 2025	0.12
124	5	Sierra Blanca	Everhart Rd	Taos Dr	Resurface	In Progress	Oct. 2024	Sep. 2025	0.36
125	5	Squaw Pass Ct	Grand Junction	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.06
126	5	Tamarron Ct	Sunlight Dr	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.11
127	5	Taos Dr	Dead End	Cedar Pass St	Resurface	In Progress	Oct. 2024	Sep. 2025	0.23
128	5	Tree Top	Sierra Blanca	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.11
129	5	Vail	Sierra Blanca	Taos Dr	Resurface	In Progress	Oct. 2024	Sep. 2025	0.34
130	5	Walnut Hills	Aaron Dr	Dead End E & W	Resurface	In Progress	Oct. 2024	Sep. 2025	0.18
131	5	Wapentate Dr	Aaron Dr	Grand Junction	Resurface	In Progress	Oct. 2024	Sep. 2025	0.04
132	5	Winter Park	Sierra Blanca	Dead End	Resurface	In Progress	Oct. 2024	Sep. 2025	0.11
133	5	Wood Iron	Acushnet	Crenshaw	Resurface	In Progress	Oct. 2024	Sep. 2025	0.23
134	5	Constance	Thundersee	Venice	Resurface	Complete	Dec. 2024	Dec. 2024	0.19
135	5	Vanern	Venice	Lake Superior	Resurface	Complete	Jan. 2025	Feb. 2025	0.19
136	DT	Staples N	Comanche	Antelope	Preservation	In Progress	Oct. 2024	Sep. 2025	0.28

Completed = green