



Jonathan Atwood
Marina Manager
City Council Briefing
September 19, 2023

Marina Projects

In Progress

- **Replacement of A,B,C,D,L Docks and Dredging**

Demolition/Dredging/Construction scheduled to start Fall 2023

- **Marina Master Plan**

Design started Summer 2023 – Estimated completion Spring 2024

In Design

- **New Coopers L Head Boater Facility and Parking Lot Resurfacing**

Design started Summer 2023 – Estimated completion Spring 2024

- **New Haul Out Facility and Marina Office**

Design started Summer 2023 – Estimated completion Spring 2024

- **New Peoples Boardwalk**

Design scheduled to be complete Fall 2023

Replacement of A, B, C, D, L Docks and Dredging

- Design completed Winter of 2021 by Urban Engineering
- Permit received from Army Corp of Engineers Spring 2023
- Construction contract with Callan Marine approved by Council 6/27/2023
- Demolition/Dredging/Construction scheduled to start Fall 2023
- Estimated project completion Summer 2025

Marina Master Plan

- Design contract with EDSA Inc. approved by City Council 6/27/2023
 - Kickoff meeting held 8/3/2023
- Stakeholder meetings held September 11-13.
 - Estimated completion Spring 2024

Projects in Design

- **New Coopers L Head Boater Facility and Parking Lot Resurfacing**

Design started Summer 2023 – Estimated completion Spring 2024

- **New Haul Out Facility and Marina Office**

Design started Summer 2023 – Estimated completion Spring 2024

- **New Peoples Boardwalk**

Design scheduled to be complete Fall 2023



corpus christi
MARINA