

RFB 5755 - Purchase and Installation of a Modular Building

Senior Buyer: Tracy Garza

Bid Open Date: April 9, 2024

			Williams Scotsman, Inc.	Mobile Modular Management Corp.	Sustainable Modular Management, Inc.	Technology International, Inc.	Aries Building Systems, LLC
			Baltimore, MD	Pasadena, TX	Frisco, TX	Lake Mary, FL	Houston, TX
DESCRIPTION	UNIT	QTY	TOTAL	TOTAL	TOTAL	TOTAL	TOTAL
48 X 60 Section Modular Building Per Specification Sheet	EA	1	\$ 307,067.14	\$ 294,807.05	\$ 286,421.00	\$ 378,000.00	\$ 339,090.00
Delivery	EA	1	\$ 3,250.00	\$ 18,500.00	\$ 35,970.00	\$ -	\$ 14,933.00
Installation	EA	1	\$ 7,500.00	\$ 16,120.00	\$ 41,301.00	\$ -	\$ 52,937.00
GRAND TOTALS			\$ 317,817.14	\$ 329,427.05	\$ 363,692.00	\$ 378,000.00	\$ 406,960.00
ESTIMATED DELIVERY DATE			5-6 Months (September/October)	15-Oct-24	30-May-24	8-12 Months (December/April 2025)	15-Jul-24