# Update on Inner Harbor Water Treatment Campus Project

City Council Meeting May 6, 2025





### **Presentation Overview**



**Project Procurement Recap** 



**Current Project Status Update** 



**Project Timeline** 



**Upcoming Presentations** 



**Future Project Topics** 



## Project Procurement Recap

#### **Council Actions:**


January 30, 2024

- Freese and Nichols \$3.78M
- Inner Harbor Bond Issuance \$211M
  June 25, 2024
- Freese and Nichols \$12M
- Authorization to execute contract for Design Build services - \$138M

### **Design Build Award:**

December 2, 2024

 Kiewit Infrastructure South Co., Inc. (Kiewit) – Phase 1A, \$9.25M



### **Current Project Status Update**

### **Project Overview:**

<u>Phase 1A</u> – Planning, Pilot Protocol, and Basis of Design

<u>Phase 1B</u> – Design, Early Works, and Guaranteed Maximum Price (GMP)

<u>Phase 2</u> – Final Design and Construction

<u>Phase 3</u> – Operating and Maintenance Services



### **Current Project Status Update**

#### **Current Status:**

Phase 1A – Start Date: December 3, 2024

Duration: 180 Days

Task: Basis of Design Report (BODR) and Cost Model

Phase 1B - First Phase 1B amendment issued April 2025 (Step 1; \$4.7M)

Scope: Technology supplier submittal development, Siemens transformers, and GHD design support


Start Date: April 15, 2025


Upcoming Amendments: Demonstration Plant, Design and GMP Development, and early work packages

# **Project Timeline**

### Current Status (X):

- BODR Draft under review
- Demonstration Plant amendment under review
- Cost Model in development





# **Upcoming Presentations**

### **City Council Project Briefings**

Frequency: Twice per Month

Topics: General project and schedule updates

Next Presentation: May 13<sup>th</sup>

### **Future Presentation Dates:**

May 13<sup>th</sup>

June 10<sup>th</sup> and 17<sup>th</sup>

July 15<sup>th</sup> and 29<sup>th</sup>

August 12<sup>th</sup> and 26<sup>th</sup>

September 9<sup>th</sup> and 16<sup>th</sup>

October 7<sup>th</sup> and 21<sup>st</sup>

November 11<sup>th</sup> and 18<sup>th</sup>

December 9<sup>th</sup> and 16<sup>th</sup>

# **Upcoming Presentations**

### **Understanding the GMP Development**


Date: June 17, 2025

Presenter: Leofwin Clark, Water

Collaborative Delivery Association

**Topics:** Progressive Design Build and

**GMP** Development




# **Future Project Topics**

#### **Upcoming Briefings and Meeting:**

- City Council Briefings
  - Twice per month through 2025
  - Next briefing May 13, 2025
- Basis of Design Workshop
  - May 14-15, 2025
  - Attendees: City Staff, Freese and Nichols, and Kiewit

#### <u>Upcoming Project Deliverables:</u>

- Demonstration Plant Amendment
- Basis of Design Report and Cost Model
- Design and GMP Development Amendment







**Questions?**