TIRZ Projects Update

DOWNTOWN MANAGEMENT DISTRICT

- Nueces Brewing
- Frost Bank
- Marriott Residence Inn
- Studio 44
- Moonshine & Ale
- RITZ Theatre
- Fresco
- Ward Building (NEW!)
- Lucy's Snack Bar (Complete!)



DOWNTOWN MANAGEMENT DISTRICT

- Certificate of Occupancy Issued
- Exterior Finishes Complete
- Interior Cosmetic Finishes –
 Nearly Complete
- Beer is Brewing!
- Grand Opening June 22







- Under Construction
- Expected Completion Date July 2019
- Electrical Work Nearing Completion. Ceiling Grids Installed.
- Parking Lot Construction Has Begun with the Covered Parking Posts Installed.







- Under Construction
- Expected Completion Date August 2019
- Front Exterior Nearing Completion
- Interior Finishes In Progress





DOWNTOWN MANAGEMENT DOSE CHEST


- Under Construction
- Expected Completion Date –
 End of June 2019
- 3rd & 4th Floor Finishes and Elevator Upgrades – Complete
- Interior Finishes In Progress
 - 1st & 2nd Floors: End of May
 2019 Completion
- Exterior Finishes Mid-June
 2019 Completion



Moonshine & Ale

- Under Construction
- Expected Completion Date –
 End of May 2019
- Interior Finishes Nearing Completion
- Hiring Process Has Begun
- Grand Opening Early to Mid June 2019









- Met with Texas Historical Commission on May 2nd at the RITZ
- Discussed the TSI Feasibility
 Study with an Expected
 Completion at the End of June
 or Early July 2019.
- "Raise the Roof" Campaign is Ongoing.
- \$100,000 TIRZ Match









- Under Construction
- Interior Cosmetic Finishes Nearing Completion
- Certificate of Occupancy Has Been Submitted for Approval
- Grand Opening Late May/Early June







- TIRZ Agreement Approved April 23
- TIRZ Deadline August 28, 2020
- Developer Expects to Complete Redevelopment Prior to Deadline
- Interior Clean Out & Asbestos
 Remediation is Complete
- Currently Finalizing Construction Bids



Lucy's Snack Bar

DOWNTOWN MANAGEMENT DISTRICT

- Complete and Open for Business!
- TIRZ Reimbursement Request Submitted



