

# Update on Inner Harbor Water Treatment Campus Project

City Council Meeting  
July 15, 2025



# Presentation Overview



Council Action Review



Current Project Status Update



Project Timeline



Demonstration Plant



Near and Far Field Modeling



Future Project Topics



**Current Treatment Campus Layout**

# 6/24/25 Council Action Review

## City Council Resolution:

On June 24, 2025 City Council authorized an amendment to Resolution 033396 instructing the City Manager to follow normal procurement procedures for all future purchases, contracts, and amendments for the Inner Harbor Desalination Treatment Plant Project.

Intent: All future contracts and amendments exceeding \$50,000 must receive City Council authorization prior to execution

## Upcoming Amendments:

- |                                |                         |                |
|--------------------------------|-------------------------|----------------|
| • 60% Design Development + GMP |                         | July 2025      |
| • Early Work Packages:         | Utility Relocation/Demo | September 2025 |
|                                | Site Grading            | October 2025   |
|                                | Underground Utilities   | November 2025  |
|                                | Foundations/Pipeline    | December 2025  |

# 6/24/25 Council Action Review

## Process Change Considerations

No Project Impact:

- If proposed amendments are approved at scheduled City Council meetings

The following impacts are likely if timely approval of future amendments do not occur:

- Loss of key technical personnel and quality control measures
- Additional cost associated with inflation and escalation
- Contractor will include contingency to cover risk to their future amendments
- Delay in final project delivery



# Current Project Status Update


## Project Overview:

Phase 1A – Complete

Phase 1B – Design, Early Works,  
and Guaranteed Maximum Price  
(GMP)

Phase 2 – Final Design and  
Construction



Phase 3 – Operating and  
Maintenance Services



# Project Timeline

## Current Status (★):

- Demonstration Plant in construction – 10% Complete
- Design development in progress
  - Amendment planned for July 29 City Council
  - 30% Submittal – September 2025




# Demonstration Plant

## Pilot Plant Purpose:

The pilot plant study “will be used to optimize the pilot equipment, operate the pilot equipment and collect sufficient data to support the minimum pilot study requirements of the approved Pilot Study Protocol...”

“demonstrates compliance with the minimum water quality requirements for potable water...”





# Demonstration Plant

## Demonstration Plant Schedule:

- Construction Start: June 2025
- Operation Startup: August/September 2025
- TCEQ 30-Day Start: September/October 2025

## Construction Progress:

- Erosion control installation in progress
- Equipment deliveries in progress
- Discharge water line installation in progress
- Site prep at plant site in progress





# Future Council Topics

## **Upcoming Briefings and Meeting:**

- City Council Briefings
  - At least twice per month through 2025
  - Next briefing July 22, 2025

## **Upcoming Topics:**

- Cost Model
- Design Amendment
- Demonstration Plant Construction Update

# Near and Far Field Modeling


## Meeting TCEQ Permit Requirements:

### MODELING OBJECTIVES

***Near Field*** – Optimization of diffuser design to be compliant with TCEQ discharge permit requirements

***Far Field*** – Prediction of intake characteristics for IHWTC process design

Brooke T. Paup, Chairwoman  
Bobby Janecka, Commissioner  
Catarina R. Gonzales, Commissioner  
Kelly Keel, Executive Director



TEXAS COMMISSION ON ENVIRONMENTAL QUALITY  
*Protecting Texas by Reducing and Preventing Pollution*  
March 20, 2025

Ms. Rebecca Huerta, City Secretary  
City of Corpus Christi  
P.O. Box 9277  
Corpus Christi, Texas 78469

Re: City of Corpus Christi, TPDES Permit No. WQ0005289000  
(CN600131858; RN110940152)


Dear Ms. Huerta:

Enclosed is a copy of the above referenced water quality permit issued on behalf of the Commission pursuant to Chapter 26 of the Texas Water Code.

Self-reporting or Discharge Monitoring Forms and instructions will be forwarded to you from the Water Quality Management Information Systems Team so that you may comply with monitoring requirements. For existing facilities, revised forms will be forwarded if monitoring requirements have changed.

Enclosed is a "Notification of Completion of Wastewater Treatment Facilities" form. Use this form (if needed) when the facility begins to operate or goes into a new phase. The form notifies the agency when the proposed facility is completed or when it is placed in operation. This notification complies with the special provision incorporated into the permit, as applicable.

Should you have any questions, please contact Mr. Thomas Starr, of the Texas Commission on Environmental Quality's (TCEQ) Wastewater Permitting Section at (512) 239-4671 or if by correspondence, include MC 148 in the letterhead address below.

Sincerely,  
  
Laurie Gharis  
Chief Clerk

LG/erg

Enclosures

cc: Steve Ramos, Water Resources Manager, City of Corpus Christi  
2726 Holly Road, Corpus Christi, Texas 78416  
Katie Leatherwood, P.G., Environmental Scientist, Freese and Nichols, Inc.  
4055 International Plaza, Suite 200, Fort Worth, Texas 76109

P.O. Box 13087 • Austin, Texas 78711-3087 • 512-239-1000 • [tceq.texas.gov](http://tceq.texas.gov)  
How is our customer service? [tceq.texas.gov/customer-survey](http://tceq.texas.gov/customer-survey)  
printed on recycled paper

RECEIVED  
MAR 25 2025  
CITY SECRETARY'S OFFICE

# Modeling Results

1. The Inner Harbor WTC will be able to meet the TCEQ Permit Requirements
2. Modeled intake conditions are within treatment plant design tolerances
3. Inner Harbor Ship Channel far field modeling indicates no adverse impacts to the Corpus Christi Bay

# Modeling Basis – Software Comparison

## CORMIX


- Established discharge permit criteria
- Modeling required by the TCEQ
- Established suitable diffuser design concept

## MIKE 3

- Focused on design optimization
- Model that predicts channel conditions
- Advances diffuser design



# Modeling Basis – Facility List



# Modeling Basis

## Model Inputs

IHWTC 30 MGD Production  
Known TCEQ Permitted Discharges  
Future Discharges  
Diversions  
Velocity  
Tidal Levels  
Salinity  
Bathymetry  
Currents  
Weather

## Model Outputs


1. Discharge diffuser design optimization
2. Predicted salinity within the Inner Harbor Ship Channel (water column)
3. Predicted salinity at the IHWTC seawater intake & other fixed sampling points

Over 400 million iterations run to date




# Near Field – Diffuser Design Optimization

Optimized diffuser design achieves a 50% improvement in discharge mixing compared with TCEQ permit criteria.



# Modeling Salinity

1. Salinity has implications for all three project requirements
  - i. Environmental Responsibility
  - ii. Water Supply Reliability
  - iii. Affordability
2. It's important for the ecosystem.
3. It's important for the desalination process.
4. It's important for the cost of water production



**NATURAL RANGE OF SALINITY  
CORPUS CHRISTI BAY  
20 TO 40 ppt**

- Modeled salinity levels align with TCEQ background data collected over 36+ years.
- The model confirms operational salinity remains within expected, natural ranges.




# Far Field – Intake Salinity

## In Progress

- Treatment process designed to produce 30 MGD capacity with inlet salinity up to 40 ppt. Production capacity to be reduced at > 40 ppt salinity.
- Salinity ranges shown are at the depth of the intake, 32' below the surface

# Far Field – Model Results at Harbor Bridge

 Black Drum

 Species

 Gray Snapper

 Blue Crab

 Southern Flounder

 Red Drum

 Brown Shrimp

 Sheepshead

 Seatrout

 White Shrimp

## In Progress

-Salinity ranges shown are in the bottom 1' of the water column

# Modeling Conclusions

## 1. TCEQ Permit Requirements



- *Diffuser optimization resulted in 50% more mixing than modeled for TCEQ permit, resulting in improved dispersion*

## 2. Intake Quality & Treatment Process

- *Modeled intake salinity below design allowable levels, meaning no impact to treatment process*

## 3. Salinity Impacts at Harbor Bridge/Bay Interface

- **NO** *adverse salinity or local ecology impacts*



Questions?