

Update on Inner Harbor Water Treatment Campus Project

City Council Meeting
July 15, 2025



Presentation Overview



Council Action Review



Current Project Status Update



Project Timeline



Demonstration Plant



Near and Far Field Modeling



Future Project Topics



Current Treatment Campus Layout

6/24/25 Council Action Review

City Council Resolution:

On June 24, 2025 City Council authorized an amendment to Resolution 033396 instructing the City Manager to follow normal procurement procedures for all future purchases, contracts, and amendments for the Inner Harbor Desalination Treatment Plant Project.

Intent: All future contracts and amendments exceeding \$50,000 must receive City Council authorization prior to execution

Upcoming Amendments:

- | | | |
|--------------------------------|-------------------------|----------------|
| • 60% Design Development + GMP | | July 2025 |
| • Early Work Packages: | Utility Relocation/Demo | September 2025 |
| | Site Grading | October 2025 |
| | Underground Utilities | November 2025 |
| | Foundations/Pipeline | December 2025 |

6/24/25 Council Action Review

Process Change Considerations

No Project Impact:

- If proposed amendments are approved at scheduled City Council meetings

The following impacts are likely if timely approval of future amendments do not occur:

- Loss of key technical personnel and quality control measures
- Additional cost associated with inflation and escalation
- Contractor will include contingency to cover risk to their future amendments
- Delay in final project delivery

Current Project Status Update


Project Overview:

Phase 1A – Complete

Phase 1B – Design, Early Works,
and Guaranteed Maximum Price
(GMP)

Phase 2 – Final Design and
Construction



Phase 3 – Operating and
Maintenance Services



Project Timeline

Current Status (★):

- Demonstration Plant in construction – 10% Complete
- Design development in progress
 - Amendment planned for July 29 City Council
 - 30% Submittal – September 2025




Demonstration Plant

Pilot Plant Purpose:

The pilot plant study “will be used to optimize the pilot equipment, operate the pilot equipment and collect sufficient data to support the minimum pilot study requirements of the approved Pilot Study Protocol...”

“demonstrates compliance with the minimum water quality requirements for potable water...”



Demonstration Plant

Demonstration Plant Schedule:

- Construction Start: June 2025
- Operation Startup: August/September 2025
- TCEQ 30-Day Start: September/October 2025

Construction Progress:

- Erosion control installation in progress
- Equipment deliveries in progress
- Discharge water line installation in progress
- Site prep at plant site in progress



Future Council Topics

Upcoming Briefings and Meeting:

- City Council Briefings
 - At least twice per month through 2025
 - Next briefing July 22, 2025

Upcoming Topics:

- Cost Model
- Design Amendment
- Demonstration Plant Construction Update

Near and Far Field Modeling

Meeting TCEQ Permit Requirements:

MODELING OBJECTIVES

Near Field – Optimization of diffuser design to be compliant with TCEQ discharge permit requirements

Far Field – Prediction of intake characteristics for IHWTC process design

Brooke T. Paup, Chairwoman
Bobby Janecka, Commissioner
Catarina R. Gonzales, Commissioner
Kelly Keel, Executive Director



TEXAS COMMISSION ON ENVIRONMENTAL QUALITY
Protecting Texas by Reducing and Preventing Pollution
March 20, 2025

Ms. Rebecca Huerta, City Secretary
City of Corpus Christi
P.O. Box 9277
Corpus Christi, Texas 78469

Re: City of Corpus Christi, TPDES Permit No. WQ0005289000
(CN600131858; RN110940152)

Dear Ms. Huerta:

Enclosed is a copy of the above referenced water quality permit issued on behalf of the Commission pursuant to Chapter 26 of the Texas Water Code.

Self-reporting or Discharge Monitoring Forms and instructions will be forwarded to you from the Water Quality Management Information Systems Team so that you may comply with monitoring requirements. For existing facilities, revised forms will be forwarded if monitoring requirements have changed.

Enclosed is a "Notification of Completion of Wastewater Treatment Facilities" form. Use this form (if needed) when the facility begins to operate or goes into a new phase. The form notifies the agency when the proposed facility is completed or when it is placed in operation. This notification complies with the special provision incorporated into the permit, as applicable.

Should you have any questions, please contact Mr. Thomas Starr, of the Texas Commission on Environmental Quality's (TCEQ) Wastewater Permitting Section at (512) 239-4671 or if by correspondence, include MC 148 in the letterhead address below.

Sincerely,

Laurie Gharis
Chief Clerk

LG/erg

Enclosures

cc: Steve Ramos, Water Resources Manager, City of Corpus Christi
2726 Holly Road, Corpus Christi, Texas 78416
Katie Leatherwood, P.G., Environmental Scientist, Freese and Nichols, Inc.
4055 International Plaza, Suite 200, Fort Worth, Texas 76109

P.O. Box 13087 • Austin, Texas 78711-3087 • 512-239-1000 • tceq.texas.gov
How is our customer service? tceq.texas.gov/customer-survey
printed on recycled paper

RECEIVED
MAR 25 2025
CITY SECRETARY'S OFFICE

Modeling Results

1. The Inner Harbor WTC will meet the TCEQ Permit Requirements
2. Modeled intake conditions are within treatment plant design tolerances
3. Inner Harbor Ship Channel far field modeling demonstrates no adverse impacts to the Corpus Christi Bay

Modeling Basis – Software Comparison


CORMIX

- Established discharge permit criteria
- Modeling required by the TCEQ
- Established suitable diffuser design concept

MIKE 3

- Focused on design optimization
- Model that predicts channel conditions
- Advances diffuser design

Modeling Basis – Facility List



Modeling Basis

Model Inputs

IHWTC 30 MGD Production
Known TCEQ Permitted Discharges
Future Discharges
Diversions
Velocity
Tidal Levels
Salinity
Bathymetry
Currents
Weather

Model Outputs

1. Discharge diffuser design optimization
2. Predicted salinity within the Inner Harbor Ship Channel (water column)
3. Predicted salinity at the IHWTC seawater intake & other fixed sampling points


**Over 400 million iterations
run to date**

INNER HARBOR PERMITTED MIXING ZONES




Near Field – Diffuser Design Optimization

Optimized diffuser design achieves a 50% improvement in discharge mixing compared with TCEQ permit criteria.



Modeling Salinity


1. Salinity has implications for all three project requirements
 - i. Environmental Responsibility
 - ii. Water Supply Reliability
 - iii. Affordability
2. It's important for the ecosystem.
3. It's important for the desalination process.
4. It's important for the cost of water production.



NATURAL RANGE OF SALINITY
CORPUS CHRISTI BAY
20 TO 42 ppt


- Modeled salinity levels align with TCEQ background data collected over 36+ years.
- The model confirms operational salinity remains within expected, natural ranges.

Far Field – Intake Salinity




- Treatment process designed to produce 30 MGD capacity with inlet salinity up to 40 ppt. Production capacity to be reduced at > 40 ppt salinity.
- Salinity ranges shown are at the depth of the intake, 32' below the surface

Far Field – Model Results at Harbor Bridge



- Salinity ranges shown are in the bottom 1' of the water column

Modeling Basis – Mass Balance Eval



Far Field Assessments Summary

SUNTANS

Port of CC

- < 1 ppt increase in Corpus Christi Bay

EFDC+

Port of CC

- < 0.6 ppt increase in La Quinta Channel

Mass Balance

Freese and Nichols

- < 0.6 ppt increase in Corpus Christi Bay

MIKE 3

Kiewit/GHD

- < 0.5 ppt increase in Corpus Christi Bay

TCEQ

TCEQ performed multiple analyses – concluded the proposed discharge will comply with water quality standards and antidegradation requirements.

Modeling Conclusions

1. TCEQ Permit Requirements

- *Diffuser optimization resulted in 50% more mixing than modeled for TCEQ permit, resulting in improved dispersion*

2. Intake Quality & Treatment Process

- *Modeled intake salinity below design allowable levels, meaning no impact to treatment process*

3. Salinity Impacts at Harbor Bridge/Bay Interface

- **NO** *adverse salinity or local ecology impacts*



Questions?