

807 N Upper Broadway



| | |
|----------------------|---|
| Description | Renovation of vacant historic building into corporate offices plus leasable office space |
| Development Value | \$10.4 MM |
| Incentive Value | \$520,000 (Project Specific) |
| Performance Deadline | September 30, 2020 March 31, 2021 (Requested Extension) |
| Status | <ul style="list-style-type: none">• MEP rough-in, HVAC ducting, metal stud framing, fire suppression rough-in are near completion• Rooftop deck build out has begun• Third floor office build out has begun |

