



Hike and Bike Trail Development Schanen Ditch (Yorktown Blvd. to Saratoga Blvd.)



Council Presentation
May 26, 2015



Project Scope



Project includes:

- 5,620 LF of 10' wide hike and bike trail along the Schanen Drainage Ditch from Yorktown Blvd. to Saratoga Blvd.
- Trail surface will be a combination of stabilized decomposed granite and concrete paving.
- ADA curb ramps are included at each street crossing (Cedar Pass Drive, Wapentate Drive, and Acushnet Drive.)
- Pedestrian Safety Rail in areas where steep channel slopes are within 5' of the trail edge.
- TxDOT Participation.



Project Schedule



2013					2014					2015					2016								
Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
DESIGN															BID			CONSTRUCTION					

Project Estimate: 240 Calendar Days \approx 8 Months

Projected Schedule reflects City Council award in May 2015 with anticipated construction completion in March 2016.